

Village of Merrilan, WI**CLIENT LIAISON:**

Clement L. Safranek, P.E.
Phone: (608) 355-8928
clems@msa-ps.com

PROJECT MANAGER:

Todd Trader, P.E.
Phone: (715) 384-2133
ttrader@msa-ps.com

DATE:

October 3, 2011



© www.merrilan.net/

SEWER LINING PROJECT STATUS

McCann Construction will initiate cleaning the sewer service lines to the homes connected to the sewer lining mains Wednesday. MSA will assist the contractor in his verification that all homes connected to the lined sewer mains have been reconnected.

The Christopher Edwards house at 405 Oakwood Place was found to have three (3) sewer connections to the main line.

WATER/SEWER PROJECT STATUS

A pre-construction meeting was held with James Peterson & Sons Inc. of Medford, Wisconsin presenting their intended 2011 construction schedule summarized as follows:

<u>Work Item</u>	<u>Work Weeks</u>
Directional Drill - Paines Mill Road	October 3 - October 17
Directional Drill - Hayden Street	October 24 - October 31
Directional Drill - Jackson, North, Front Street	October 31 - November 14
Loomis Street (tentative)	October 17 - October 31
Grinder Pump (tentative)	November 7 - November 14

The contractor intends to close the 2011 construction season at November deer hunting. James Peterson's schedule shows construction starting the week of April 2, 2012 and completing the project at the end of June 2012.

Bill Garski of WE Energies informed the Village that the proposed new US12 gas main has been postponed until at least next spring.

PROJECT UPDATE

MSA's project construction representative will be Lee Gilhausen from MSA's Marshfield office. Lee will be available by cellular phone at (715) 305-2008.



Lee Gilhausen

60% COMPLETED WisDOT US 12 PLANS

MSA will review the potential utility and roadway conflicts with the WiDOT's planned storm sewer and curb construction. A letter requesting changes to the WiDOT's project plans is expected to be formulated from the Village's committee review.

CDBG-HOUSING GRANT

The Wisconsin Department of Administration has again delayed the housing grant lottery. The end of October 2011 is now the expected award date.